

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Dec 1, '19 S   M   T   W   T   F   S
1	?	<b>RIVER COURT, ATTLEBORO HOUSING</b>					
2	?						
3	?	<b>TWO WK LOOK AHEAD 1.27.2020</b>					
4	?						
5	?	<b>COMMON AREA CEILINGS &amp; STAIRWAYS</b>					
6	?	Demo / Relocate electrical in trash rooms	22 days	Fri 1/3/20	Mon 2/3/20		
7	?	Demo concrete slabs Floors 2nd-5th	4 days	Tue 2/4/20	Fri 2/7/20		
8	?						
9	?	<b>COMMUNITY AREA</b>					
10	?	Review hollow core cutting layout	1 day	Tue 1/7/20	Tue 1/7/20		
11	?	Saw cut laundry room floor for new tank	1 day	Mon 1/13/20	Mon 1/13/20		
12	?						
13	?	<b>SITE WORK</b>					
14	?	Drill boring holes	23 days	Mon 1/6/20	Wed 2/5/20		
15	?	Grout initial bore holes & witness testing (3-4) holes per day	16 days	Fri 1/17/20	Fri 2/7/20		
16	?	Excavate for vault	1 day	Mon 2/10/20	Mon 2/10/20		
17	?	Prep concrete vault footing	1 day	Tue 2/11/20	Tue 2/11/20		
18	?	Place vault concrete	1 day	Wed 2/12/20	Wed 2/12/20		
19	?	Set Vault	1 day	Thu 2/13/20	Thu 2/13/20		
20	?						
21	?	<b>UNITS</b>					
22	?	WSHP for Mock up unit delivered on site	1 day	Thu 1/16/20	Thu 1/16/20		
23	?	Meeting w/ Arch to review fire protection & duct work installation	1 day	Tue 1/28/20	Tue 1/28/20		
24	?	<i>Electrician reroute the smoke detector wires into hallways</i>					
25	?	Units 505, 506, 405 & 406	2 days	Mon 1/27/20	Tue 1/28/20		
26	?	Units 305, 306, 205 & 206	2 days	Wed 1/29/20	Thu 1/30/20		
27	?	Unit 106	2 days	Fri 1/31/20	Mon 2/3/20		
28	?	WSHP delivery to CAM HVAC	1 day	Mon 2/17/20	Mon 2/17/20		
29	?						